

# Gebhardt Road Reconstruction Estimated Project Schedule

Date Modified:

2/8/2023

Schedule Dates		Event	Notes
11/1/2021	X	Utilities Located and Survey Complete	
11/1/2021	X	Begin Conceptual Layout (Pilgrim Road to Highland Drive)	
11/11/2021	X	Project Kickoff Meeting with Village Staff	
11/11/2021	X	Path Ad-Hoc Go-Ahead Approval	
11/15/2021	X	Board of Public Works Approval for Bidding	
1/6/2022	X	Public Information Meeting	
2/24/2023		60% Plan Drawing Submittal to Village	
2/28/2023		60% Design Review Meeting	
3/6/2023		90% Plan Drawing Submittal to Village	
3/8/2023		90% Design Review Meeting	
3/13/2023		Board of Pubic Works - Plan Approval	
3/14/2023		Last Design Revision Meeting with Village Staff	
3/21/2023		Revised Bidding Documents Submittal to Village	
3/24/2023		Final Review Comments Back from Village	
3/27/2023		Send Advertisement to Village	
3/28/2023		Bidding Documents Complete	
3/29/2023		Bidding Documents To Quest	
3/30/2023		Advertisement Posted on Village Web Site	
---		1st Publication	
---		2nd Publication	At Least 7 Days after 1st Publication
4/13/2023		Bid Opening	At Least 7 Days after 2nd Publication
4/17/2023		Recommend Award	
		Board of Pubic Works Meeting Dates	
		Village Board of Trustee Meeting Dates	
4/24/2023		Award of Construction Contract (Village Board Action)	
5/1/2023		Send Contracts and Notice of Award to Contractor	
5/19/2023		Contracts Returned to R/M	
5/24/2023		Send Preconstruction Conference Announcement	
5/26/2023		Contracts Fully Executed	Note Duration Bids are Subject to Acceptance
5/26/2023		Submit Construction Staking Request with Final Plan Drawings to Field Services	
5/31/2023		Preconstruction Conference	
5/31/2023		Construction Staking	
6/1/2023		Contract Time Start / Issue Notice To Proceed	
6/1/2023		Start Construction	
9/15/2023		Substantial Completion Deadline	
10/13/2023		Ready for Final Payment Deadline	