Gebhardt Road Reconstruction
Estimated Project Schedule

			Date Modified:
			2/8/2023
Schedule Dates		**Event**	**Notes**
11/1/2021	X	**Utilities Located and Survey Complete**	
11/1/2021	X	**Begin Conceptual Layout (Pilgrim Road to Highland Drive)**	
11/11/2021	X	**Project Kickoff Meeting with Village Staff**	
11/11/2021	X	**Path Ad-Hoc Go-Ahead Approval**	
11/15/2021	X	**Board of Public Works Approval for Bidding**	
1/6/2022	X	**Public Information Meeting**	
2/24/2023		**60% Plan Drawing Submittal to Village**	
2/28/2023		**60% Design Review Meeting**	
3/6/2023		**90% Plan Drawing Submittal to Village**	
3/8/2023		**90% Design Review Meeting**	
3/13/2023		**Board of Pubic Works - Plan Approval**	
3/14/2023		**Last Design Revision Meeting with Village Staff**	
3/21/2023		**Revised Bidding Documents Submittal to Village**	
3/24/2023		**Final Review Comments Back from Village**	
3/27/2023		**Send Advertisement to Village**	
3/28/2023		**Bidding Documents Complete**	
3/29/2023		**Bidding Documents To Quest**	
3/30/2023		**Advertisement Posted on Village Web Site**	
---		**1st Publication**	
---		**2nd Publication**	At Least 7 Days after 1st Publication
4/13/2023		**Bid Opening**	At Least 7 Days after 2nd Publication
4/17/2023		**Recommend Award**	
		Board of Pubic Works Meeting Dates	
		Village Board of Trustee Meeting Dates	
4/24/2023		**Award of Construction Contract (Village Board Action)**	
5/1/2023		**Send Contracts and Notice of Award to Contractor**	
5/19/2023		**Contracts Returned to R/M**	
5/24/2023		**Send Preconstruction Conference Announcement**	
5/26/2023		**Contracts Fully Executed**	Note Duration Bids are Subject to Acceptance
5/26/2023		**Submit Construction Staking Request with Final Plan Drawings to Field Services**	
5/31/2023		**Preconstruction Conference**	
5/31/2023		**Construction Staking**	
6/1/2023		**Contract Time Start / Issue Notice To Proceed**	
6/1/2023		**Start Construction**	
9/15/2023		**Substantial Completion Deadline**	
10/13/2023		**Ready for Final Payment Deadline**	