Highland Drive North Pedestrian Pathway

Estimated Project Schedule

			Date Modified:
			2/9/2024
Schedule Dates		**Event**	**Notes**
10/9/2023	X	**Site Walk-Through and Stake Path Centerline Complete**	
10/13/2023	X	**Request Submitted to Canadian Pacific for Crossing Coordination**	
10/23/2023	X	**Utilities Located and Survey Complete & Begin Initial Layout**	
12/11/2023	X	**Board of Public Works Meeting**	2nd Monday of Month
12/18/2023	X	**Public Information Meeting**	
2/9/2024	X	**90% Plan Drawing Submittal to Village**	
2/12/2024		**Board of Public Works Review**	2nd Monday of Month
2/20/2024		**Revised Bidding Documents Submittal to Village**	
2/22/2024		**Last Design Review Meeting with Village Staff**	
2/22/2024		**Final Review Comments Back from Village**	
2/28/2024		**Send Advertisement to Village**	
2/28/2024		**Bidding Documents Complete**	
2/29/2024		**Bidding Documents To Quest**	
2/29/2024		**Advertisement Posted on Village Web Site**	
--		**1st Publication**	
--		**2nd Publication**	At Least 7 Days after 1st Publication
3/8/2024		**Permits Submitted to WDNR**	
3/14/2024		**Bid Opening**	At Least 7 Days after 2nd Publication
3/14/2024		**Recommend Award**	
3/18/2024		**Board of Public Works Recommendation of Award**	Special Meeting
3/26/2024		**Award of Construction Contract (Village Board Action)**	4th Tuesday of Month
3/28/2024		**Send Contracts and Notice of Award to Contractor**	
4/12/2024		**Contracts Returned to R/M**	
TBD		**Send Preconstruction Conference Announcement**	
4/26/2024		**Contracts Fully Executed**	Note Duration Bids are Subject to Acceptance
4/26/2024		**All Permit Approvals Received**	
TBD		**Submit Construction Staking Request with Final Plan Drawings to Field Services**	
TBD		**Preconstruction Conference**	
TBD		**Construction Staking**	
4/30/2024		**Contract Time Start / Issue Notice To Proceed**	
6/14/2024		**Start Construction**	
9/13/2024		**Substantial Completion Deadline**	
6/30/2025		**Ready for Final Payment Deadline**	Allows for Vegetation to Establish